



# BUREAU OF ENVIRONMENTAL QUALITY

## Asbestos Abatement Final Clearance Inspection

Permit No.: PA-22-4245 Date: 2.17.2023 Field Agent: DZ  
 Site Location: 151 Porter St, Springdale PA15144 - Channel Power  
 Asbestos Abatement Contractor: AHC Abatement

### I CHECKLIST

		Yes	No
2105.63.k	a. Were critical barriers intact	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2105.63.k	b. Were negative air systems in operation	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2105.63.k	c. Were work areas properly wet cleaned	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2105.63.j	d. Air monitoring results at specified levels	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2105.63.j	e. Adequate number of samples collected	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2105.63.j	f. Air Sampling results available	<input checked="" type="checkbox"/>	<input type="checkbox"/>

### II RESIDUAL ACM ON:

2105.63.k	a. Floor	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2105.63.k	b. Horizontal Surfaces	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2105.63.k	c. Pipes	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2105.63.k	d. Ventilation Equipment	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2105.63.k	e. Ducts	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2105.63.k	f. Register	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2105.63.k	g. Lights	<input type="checkbox"/>	<input checked="" type="checkbox"/>
2105.63.k	h. Field Notes:	<input checked="" type="checkbox"/>	

Record any problems encountered here:

TSI of Gileston siding (Hydrobin Area) and drainage piping removal instead of Gileston siding removed.

2105.63j Air Monitoring Firm: Mid Atlantic

### III FINAL AIR CLEARANCE:

		Yes	No	Comments:
2105.63j	a. Was hard copy on site	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2105.63j	b. Were all samples <.01	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
<b>Sample Procedures:</b>				
2105.63j	c. Sufficient sampling time	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2105.63j	d. Proper flow rate	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2105.63j	e. Correct Cassette	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
2105.63j	f. Proper # Samples	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

Based on visual inspection by Bureau personnel and data submitted by air monitoring firm, final clearance HAS  / HAS NOT  been granted based on the provisions of Article XXI, Rules and Regulations of Allegheny County.



5320 N. Pioneer Road  
 Gibsonia, PA 15044  
 Phone: 724-444-3460 Fax: 724-444-3463

Asbestos Air Monitoring Data Form

Client DELGAM GROUP Asbestos Contractor ARC ABATEMENT Project Site Cheswick Plant

Powd Shed / DRAINAGE PIPING Fiber Fields / ACM Sheet Mta  
 Chain of Custody #  
RE

Date	Sample	Location/Type	Pump	Calibration	Pre	Post	AVG	Time on	Time off	Total Min	Sample Volume	Fiber Fields	F/CC	Chain of Custody #
2/15	1349	FINAL CLEARANCE	0047	12	12	12	12	8:00 A	10:05A	125	1500L	5/100	.002	
	1350	FINAL CLEARANCE	0041	12	12	12	12	8:00 A	10:05A	125	1500L	3/100	.001	
	1351	FINAL CLEARANCE	1201	12	12	12	12	8:00 A	10:05A	125	1500L	4/100	.001	
	1352	FINAL CLEARANCE	1401	12	12	12	12	8:00 A	10:05A	125	1500L	4/100	.001	
	1353	FINAL CLEARANCE	1240	12	12	12	12	8:00 A	10:05A	125	1500L	5/100	.002	
	1354	FIELD BLANK												

Analysis Performed by: Mike Pinner Date: 2-15-23 ACHO # PAA-224245  
 Standard Reference Sample 231-1 161/52  
 Reticle 0.00785  
 Type of Microscope OLY MPUS CH-2 PCM  
 JN# 06-23-07  
 All samples are analyzed in accordance with N.I.O.S.H 7400 Method (A Rules) EPA Clean Air Limit 0.01f/cc

CHESEBROUGH PUMP STATION  
EXTENSION GALVANIZED BOND' SHEET / DRAINAGE PIPING T&E  
ARC ABATEMENT  
02-15-23

MID ATLANTIC ENVIRON. CONSULTANTS  
TECH MIKE PIERO  
JOB NO DG-23-07  
ACHD# PAA-224245

